

Estimated Timeline						
Phase	From	To	Description	Who	Status	Comments
Planning	Nov-15	Nov-15	Binding Option Agreement is Signed.	VHC, AC	Completed	
Planning	Nov-15	Feb-16	County board approves interim use.	AC	In Process	CA's to provide input.
Planning	Dec-15	Dec-16	Development of Master Site Plan and Facilities Plan to include concept plan for Edison Site with specialists' health care consultants.	VHC	In Process	VHC hiring firm.
Planning	Jan-17	Dec-17	States COPN review and Approval Process.	VHC	Not Started	
Planning	Apr-17	Mar-18	Prepare and file County 4.1 Application to include an overall Conceptual Master Plan for entire Hospital Campus (I.e. existing hospital property together with Edison Site) and obtain approvals from County.	VHC, AC	Not Started	
Planning	Mar-18	Mar-19	Prepare civil engineering drawings and building plans for first development phase to obtain County Engineering Site Plan Approval and approval of Building Permit Applications.	VHC, AC	Not Started	
Construction	Apr-19	Sep-19	Demolish existing improvements on Edison Site.	VHC	Not Started	
Construction	Oct-19	Dec-19	Commence construction of First Phase of improvements to be constructed on the Edison site.	VHC	Not Started	
Implementation	Dec-21	Dec-21	Occupancy of new improvements on Edison Site.	VHC	Not Started	
Implementation	Dec-21	Dec-23	Design/COPN/Permitting for recordation of existing Hospital Campus and addition of inpatients hospital beds.	VHC	Not Started	
Implementation	Dec-23	Dec-23	Additional Hospital beds to be placed into service.	VHC	Not Started	